



"BUILDING MATERIALS SINCE 1892"

<b>PURCHASED BY</b>		<b>LOCATION</b>	
CUSTOMER: Secon Construction	FINISHER: Skyler	ADDRESS: 1220 SE Broadway Dr	
CODE: 6341	MAP PAGE: KC-AR42	HT SOLUTIONS/NEWBURY LANDING: 291 N to Persels Rd/Bailey Rd - Eto	
SALES TYPE: Commercial	Century Dr/Hamblin Rd - S to Kingspoint Dr - E to Broadway -N to Job *NE		
PROJECT #: 19	Corner*		
P.O. #: HT SOLUTIONS			

**DELIVERY** When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk. X

**DELIVERY PROFESSIONAL: Brandon Cozad** **TRUCK NUMBER: 181**

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
8:33 AM		8:55 AM					

FIELD TEST ON JOB SITE					ESTIMATED	WATER ADDED	PREVIOUS
AIR	TEST CYLS	TEMP	YIELD	SLUMP	SLUMP ON JOB	PER CUSTOMER	TRUCK

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

**ORDER** Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

<b>DELIVERY DATE</b> 7-Nov-2016		<b>ORDER CODE</b> 837		<b>TICKET NUMBER</b> 822964		<b>USE</b> H.F.CURB		<b>SLUMP</b> Slump 2	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	AMOUNT	

5.00	5.00	5.00	A4HC564V444	WA564-3/4-4.44 FA (479+85)				
1.00		0.00	FUELCHRG	FUEL SURCHARGE				

*For parking lot curb at HT Solutions*

WINTER SERVICE CI

<b>For Deliveries Made In Missouri: Notice to Owner</b>				<b>For Deliveries Made in Kansas: Notice to Owner</b>				<b>SUBTOTAL</b>	
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				<b>TAX</b>	
								<b>TICKET TOTAL</b>	
								<b>PREVIOUS TOTAL</b>	
								<b>ORDER TOTAL</b>	

**LOAD** **PLANT: Lee's Summit, MO** **PLANT OPERATOR: Mark Brasfield**

Slump		Water						Wat/Cem Ratio		Load Total
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	Weight
4 in	2 in	0.0 lb	0.0 lb	-2.0 gal	1250.0 lb	1084.7 lb	19.8 gl	0.443	0.387	19231 lb

Material	Specific Gravity	Quantities			Percentage			Water
	Design	Required	Batched	Absorption	Moisture	Variance		
GRN_3/4	2.64	1770 lb	9059 lb	9010 lb	0.02	0.90% A	-0.31%	80 lb
SAND_MO	2.63	1272 lb	6670 lb	6620 lb	0.00	3.38% A	-0.75%	216 lb
AIR	0	1.80 /C	50.76 oz	50.00 oz			-1.50%	
HOT	1	100.00 % #	775.87 lb	788.00 lb			1.56%	788.00 lb
COLD	1	.00 % #	.00 lb	.00 lb				
HOL_I/II	3.15	479.0 lb	2395.0 lb	2395.0 lb			0.00%	
FLYASH_J	2.8	85.0 lb	425.0 lb	410.0 lb			-0.53% *	
WATER	1	250.00 lb	.00 lb	.00 lb				
ADVA140	0	3.00 /C	84.60 oz	84.00 oz			-0.71%	

**NOTES** **DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.**

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount                      Pmt Method                      DP Initials                      X