

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Curb - Proof Roll	Steve Robbins	Partial	Thursday, November 17, 2016

Informational

- 1 They did a proofroll on the dirt, and today they started installing the geo-grid and rock. They will still need a proofroll after they get all the geo-grid and rock down. Steve Robbins
11/17/2016 4:09 PM

Comments:
