

ADMINISTRATIVE OFFICE  
P.O. BOX 50  
LEAVENWORTH, KS 66048  
(913) 772-4010



"BUILDING MATERIALS SINCE 1892"

CONCRETE ORDERS  
CENTRAL DISPATCH  
(913) 281-0111

**PURCHASED BY**

CUSTOMER: Shedigs It LLC  
CODE: 6310  
SALES TYPE: Utility  
PROJECT #: 15  
P.O. #: 1614

**LOCATION**

FINISHER: Brandon  
ADDRESS: 1200 SE Hamblen Rd  
MAP PAGE: KC-AQ42  
LEE'S SUMMIT WATER SERVICE FACILITY: 291 N to Persels Rd - E  
to Hamblen Rd - N to Job

**DELIVERY**

When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

X

**DELIVERY PROFESSIONAL:** Hank Gutierrez

**TRUCK NUMBER:** 377

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-8 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
3:48 PM		4:08 PM					

**FIELD TEST ON JOB SITE**

AIR	TEST CYLS	TEMP	YIELD	SLUMP	ESTIMATED SLUMP ON JOB	WATER ADDED PER CUSTOMER	PREVIOUS TRUCK
							315

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

**ORDER**

Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE	SLUMP
11-Jan-2017		810		826773		KICKERS	Slump 3, Prods
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION		UNIT PRICE	AMOUNT
10.00	20.00	20.00	KC5KEM20	KCM MB 5K (1-3" SLUMP) SLAG			
10.00	20.00	1.00	311%NONC	1% NON-CHLORIDE ACCELERATOR			
1.00		0.00	FUELCHRG	FUEL SURCHARGE			

For the thrust blocks on 12" water main relocate

**WINTER SERVICE CI**

**For Deliveries Made in Missouri: Notice to Owner**

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

**For Deliveries Made in Kansas: Notice to Owner**

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 80-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

**SUBTOTAL**

**TAX**

**TICKET TOTAL**

**PREVIOUS TOTAL**

**ORDER TOTAL**

**LOAD**

PLANT: Lee's Summit, MO

PLANT OPERATOR: Mark Brasfield

Slump		Water						Wat/Cem Ratio		Load Total
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	Weight
2 in	3 in	0.0 lb	0.0 lb	-1.0 gal	2560.0 lb	2379.6 lb	21.7 gl	0.363	0.336	38003 lb
Material	Specific Gravity	Quantities			Percentage			Water		
		Design	Required	Batched	Absorption	Moisture	Variance			
BUZ_W/I	3.15	529.0 lb	5290.0 lb	5280.0 lb			-0.19%			
CP_SLAG	2.89	176 lb	1760 lb	1805 lb			0.64% >			
ADVA140	0	3.00 /C	211.50 oz	211.00 oz			-0.24%			
HOT	1	100.00 %	1854.23 lb	1838.00 lb			-0.88%			
COLD	1	.00 %	.00 lb	.00 lb						
DARASET	0	1.00 %	1128.00 oz	1120.00 oz			-0.71%			
GMQ_3/4	2.62	1571 lb	15846 lb	15820 lb	0.01	0.87% M	-0.09%			
SAND_MO	2.63	1285 lb	13258 lb	13170 lb	0.00	3.18% A	-0.67%			
WATER	1	256.00 lb	.00 lb	.00 lb						
AIR	0	1.50 /C	105.75 oz	106.00 oz			0.24%			

**NOTES**

DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount

Pmt Method

DP Initials

X