

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20170985, Building Permit - Commercial

Address: 1706 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Tuesday, September 05, 2017

Partial Correction

1	Misc	OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 103; 104; 110; 102 BORDERS ONLY LESS THAN 2';
---	------	--

Corrective Action Required

2	Misc	<ul style="list-style-type: none">- COMPLETE REMOVAL OF ALL ABANDONED SYSTEMS- REMOVE TEMPORARY WIRING- SECURE MC CABLES WITHIN 12" OF BOX ENTRY- SUPPORT MC CABLE AT 6' MAX INTERVALS- COMPLETE LOW-VOLTAGE WIRING AND CLOSE BOXES
---	------	---

Comments: CEILING SUPPORT WIRES ARE TO SUPPORT CEILING GRAD ONLY.