



CONCRETE ORDERS CENTRAL DISPATCH (913) 281-0111

PURCHASED BY

CUSTOMER: Cohorst Enterprises Inc

DELIVERY PROFESSIONAL: Hank Gutierrez

10-2 LEAVE PLANT

CODE:

1501

SALES TYPE: Commercial

PROJECT #:

10-1 LOAD

2:40 PM

P.O. #

LOCATION

FINISHER: Aaron

ADDRESS: 809 SW State Route 150

MAP PAGE: KC-AO46

NEXT TO COMMERCE BANK: 291 & 150Hwy - W to Ward Rd - S to Lemans Ln

- E to job

DELIVERY When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk

TRUCK NUMBER: 377 10-3 ARRIVE ON JOE 0 - 5 START DISCHARGE10-6 FINISH DISCHARGE 10-9 LEAVE JOB SITE 10-10 ARRIVE AT PLANT

FIELD TEST ON JOB SITE WATER ADDED **ESTIMATED PREVIOUS** AIR TEST CYLS **TEMP** YIELD SLUMP SLUMP ON JOB PER CUSTOMER **TRUCK**

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded, The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix

ORDER Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time"

DUE ON JOB

3:02 PM

DELIVERY DATE		ORDER CODE		TICKET NUMBER	USE	SLUMP		
10-Jan-2018		8	18	850479	ENCASMNT	Slump 2		
LOAD	CUMULATIVE	ORDERED	PRODUC	ČT PRO	DDUCT	UNIT	AMOUNT	
QUANITY	QUANITY	QUANITY	CODE	DESCR	DESCRIPTION			
2.50	2.50	2.50	A4BS658V4	140 WA658-3/4-4.40	WA658-3/4-4.40			
2.50		0.00	99DC	NON-TAXABLE D	NON-TAXABLE DELIVERY			
1.00		0.00	FUELCHRG	FUEL SURCHARG	GE .			

MINIMUM LOAD CHARGE WINTER SERVICE CI

For Deliveries Made In Missouri: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

For Deliveries Made In Kansas: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for

SUBTOTAL TAX **TICKET TOTAL PREVIOUS TOTAL**

ORDER TOTAL

LOAD PLANT:Lee's Summit, MO PLANT OPERATOR: Don Mooney

Slump		Water									W	Wat/Cem Ratio		Load Total		
Designed	Batched	In Truck		Adjust		Trim	Desi	gned	Actual		To Add		esign	Actual	Weight	
4 in	2 in	0.0 lb	(0.0 lb	-4	.0 gal	655.0	lb	527.6 lb		15.3 gl	C	0.398	0.319	9579 lb	,
Material	Specific	Quanities						Percentage)A/atar		
	Gravity	Design		Require	d	Batch	ned	Abso	orption	N	1oisture	V	arianc	е	Water	
BUZ_I/II	3.15	658.0 lb		1645.0) lb	165	1655.0 lb					0.	0.61%			7
GRN_3/4	2.63	1753 lb		450	l lb	44	190 lb		0.01	1	.18% A	-0.	-0.14%		53 lb	
SAND_MO	2.63	1174 lb		308	5 lb	30	060 lb		0.00	3	.55% A	-0.81%			105 lb	
WATER	1	262.00 lb		367.72	2 lb	370	370.00 lb				0.62%			370.00 lb		
AIR	0	.55 /C		9.08	oz.	9	9.00 oz					-0.	.53%			į
ADVA140	0	3.00 /C		49.3	oz.	49	.00 oz					-0.	.71%			
COLD	1	.00 %	#	.00) lb		.00 lb									
нот	1	.00 %	#	.00) lb		.00 lb									

NOTES DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount Pmt Method

DP Initials

