

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Address: 1687 NE PARKWOOD DR, LEES SUMMIT, MO 64064

Permit #: PRRES20173192, Building Permit - Residential

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item: Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jeremy Young	Partial	Wednesday, March 07, 2018

Informational

Jeremy Young 03/07/2018 9:24 AM Met with the contractor on site. There is sufficient compacted rock base, at least 4". The contractor will add expansion joint while pouring. No sidewalk coming through the property. Will re-inspect.

Comments: