

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Address: 1308 NE GOSHEN DR, LEES SUMMIT, MO 64064

Permit #: PRRES20173141, Building Permit - Residential

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item: Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jeremy Young	Passed	Thursday, March 08,
			2018

Informational

Jeremy Young 03/08/2018 11:00 AM The contractor poured the driveway. The cross slope is between 0-1.0% through the driveway for ADA requirements. There is 6" of concrete and the expansion joints have been added.

Comments: