
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20180020, Building Permit - Residential

Address: 409 SE WEISS CIR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jeremy Young	Partial	Wednesday, June 13, 2018

Informational

- 1 Jeremy Young 06/13/2018 11:49 AM Contractor has sufficient compacted rock base. They have the expansion joint for the curb. There is not a sidewalk for the ADA requirements.

Comments:
