

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20181463, Building Permit - Residential

Address: 4712 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection - Residential	John Borns	Passed	Monday, July 02, 2018

Comments: OK TO COVER WHEN READY FINAL WATER SERVICE INSTALLATION FROM TAP, BORED UNDER STREET, TO METER WELL SET TO ELEVATION + 10' COPPER INBOARD, THEN PEX TO BUILDING ENTRY.