

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRRES20180476, Building Permit - Residential

Address: 1345 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
Driveway Inspection	Ronald Paynter	Partial	Thursday, August 16, 2018

Informational

- 1 The pre-pour appeared to be in good order. There was 4" of compacted rock and appeared to room for 6" of concrete. Steve Robbins 08/16/2018 7:24 AM

DEI-Sidewalk Inspection	Ronald Paynter	Partial	Thursday, August 16, 2018
-------------------------	----------------	---------	---------------------------------

Informational

- 1 The sidewalk was formed and the ADA was formed up. Bob Burns and Matt Munger came out to assist with this inspection. This passed pre-inspection and is ready to pour. Steve Robbins 08/16/2018 7:33 AM

**Comments:**

---