

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182625
Address: 833 NW DONOVAN RD, Unit:G1, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Passed	Wednesday, January 09, 2019

Comments: OK TO POUR WHEN READY PERIMETER TRENCH FOOTING. ENSURE MINIMUM 3" CLEARANCE FROM RE-BAR TO BOTTOMS & BANKS.