

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183416
Address: 2009 NE BLUESTONE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	John Jackson	Passed	Tuesday, March 26, 2019

Informational:
1 Misc Inspection of forms passed, contractor was informed that the grading for the driveway approach can not be greater than 2%.

Informational:
2 Misc Driveway passed final inspection.

Comments: