

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20183266
Address: 905 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Friday, May 03, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY COMPONENTS OF UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING: MAIN BUILDING DRAIN FULL LENGTH OF BUILDING; WASTE & VENT BRANCH PIPING; **ROOF DRAIN AND RADON COLLECTION PIPING**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

Comments: