

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20181674
Address: 1613 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John DiMauro	Partial	Thursday, May 16, 2019

Informational:
1 Misc PRE POUR ADA RAMP INSPECTION

The forms are set and there appears to be sufficient compacted aggregate.

Sidewalk / Ramp must meet ADA requirements upon post pour inspection.

Comments: