

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Hydrostatic Test</b>	Joe Starlin	Passed	Thursday, June 20, 2019

Informational:	
1 Misc	6-20-19 The domestic water line is at 150 psi. It will be a 2 hour test.
Informational:	
2 Misc	6-20-19 The waterline held for 2 hours at 150psi. Four building 5

**Comments:**