

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20180411  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Proof Roll</b>	John DiMauro	Passed	Tuesday, July 02, 2019

Informational:

1 Misc

The Randy Spalding crew proof rolled the fly ash treated sub-grade for this project. I observed the proof roll and verified the correct weight loaded on the truck. The roll test passed.

**Comments:**