

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191516
Address: 4713 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Khanh Nguyen	Failed	Thursday, August 29, 2019

Corrective Action Required:

1	Misc	-BOND THE METAL FITTING BETWEEN THE METER AND SERVICE DISCONNECT WITH BONDING BUSHING, LOCKNUT, ETC. BONDING JUMPER SHALL BE THE SAME SIZE AT GROUNDING ELECTRODE CONDUCTOR -DRIVE THE GROUNDING ROD TO GROUND
---	------	---

Comments: