

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192490
Address: 1134 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Passed	Tuesday, September 24, 2019

**Comments: OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING.
ENSURE PRESSURE-TESTING OF PIPING SYSTEM IS PERFORMED PER IPC 312 / IRC P2503.5.1**