

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191098
Address: 4060 NE TIMBERLAKE CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Khanh Nguyen	Failed	Thursday, October 17, 2019

Corrective Action Required:

1	Misc	-Install #4 cu bonding jumpers from grounded bus bar to grounding bus bars where the GECs are connected to
---	------	------------------------------------------------------------------------------------------------------------

****NEC 250.24** requires that the GEC connects directly to the service grounded conductor, or a jumper sized per 250.66 or bus bar shall be used to make a main bonding from the bus bar that the GECs are connected to to the service grounded bus bar.

Comments: