

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20191957  
Address: 930 NW BLUE PKWY, Unit:E, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Failed	Friday, November 01, 2019

Corrective Action Required:

1	Misc	IN-WALL ELECTRICAL WORK INCOMPLETE
---	------	------------------------------------

Corrective Action Required:

2	Misc	IPC 305.8; IRC P2603 PROTECTION FROM PENETRATION OF PVC / ABS / PEX / COPPER PLUMBING PIPE LESS THAN 1-1/2" FROM FACE OF FRAMING TO RECEIVE SCREWED OR NAILED COVERING: PROTECT PIPE WITH MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES. SHIELD PLATES SHALL COVER THE AREA OF THE MEMBER WHERE THE PIPE PENETRATES. <b>SHIELD PLATES SHALL EXTEND A MINIMUM OF 2" ABOVE BASE PLATES / TRACKS AND BELOW TOP PLATES / TRACKS (USE BOCA PLATES).</b> CHECK ALL.
---	------	--

Comments: