

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191809
Address: 851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous Inspection	Khanh Nguyen	Failed	Tuesday, November 05, 2019

Corrective Action Required:

1	Misc	-SOUTH EXTERIOR WALL, NAIL SHEATHING ALONG EDGE W/ 10D @ 2" OC PER SHEATHING NAIL SCHEDULE DETAIL 2. -COMPLETE INSTALLING SIMPSON 30" STRAPS ALONG THE TOP PLATES
---	------	--

Comments: