

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20191166  
Address: 150 NW MURRAY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Proof roll parking lot</b>	Ronald Paynter	Passed	Wednesday, November 27, 2019

Informational:  
1 Misc Double tandem dump truck with 19.7 tons was used for th proof roll. No pumping or rolling was detected during the test. RP 11-22-19

**Comments:**