PLANS REVIEW CONDITIONS

Permit No: PRCOM20191955 Date: November 27, 2019

Project Title: ATTIC STORAGE OF LEES SUMMIT Applicant:

Location:

920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

Type of Work:

Occupancy Group: S-1

Description: NEW ENCLOSED CONDITIONED

SELF STORAGE BUILDING

Construction Type: Type IIB (Unprotected)

Map Page: 175Z

AEGIS FIRE PROTECTION LLC

11936 W 119TH ST

OVERLAND PARK, KS 66213

Primary: (913) 825-0343

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review Reviewed By: Michael Weissenbach Released for Construction

1. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test. (Informational Purposes)

Call (816)969-1300 to schedule a hydrostatic and a water flow test.

2. (Informational Purposes)

Provide 4 inch Storz connection with a 30 degree elbow for the FDC connection.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.