

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20173051	Date:	January 14, 2020
Project Title:	LEE'S SUMMIT MEDICAL CENTER - HCA	Applicant:	
	MEDICAL OFFICE BUILDING		
Location:		JAYHAWK FIRE SPRINKLER CO INC	
1980 SE BLUE PKWY, LEES SUMMIT, MO 64063		12030 S HEDGE LANE TERRACE	
Type of Work:		OLATHE, KS 66061	
Occupancy Group:	UC		
Description:	3 STORY SHELL BUILDING FOR	Primary: (913) 422-3770	
	FUTURE MEDICAL TENANTS		
Construction Type:	Type IIB (Unprotected)		
Map Page:	196K		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Michael Weissenbach

Released for Construction

1. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule a hydrostatic test and a flow test.

2. 1. Post signage above FDC to pump at 175

2. If access allows, put FDC on building within 100 feet of a hydrant. 4 inch Storz connection with a 30 degree elbow.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.