

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------------|--------------|----------|-----------------------------|
| DE - Sanitary Sewer - Mandrel | John DiMauro | Passed | Thursday, December 26, 2019 |

Informational:
1 Misc John DiMauro 12/26/2019 3:57 PM

I verified the correct mandrel was used for the pipe diameter.

I observed the mandrel pulled through all three lines with no deflection.

Comments: