

Inspection Summary

Permit #: PRSUBD20200031, Development - Subdivision

Address: 6 NW ORCHARD ST, LEES SUMMIT, MO 64063510 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, February 18, 2020

Informational

- 1 MH A-1 has been installed. The existing 8" line was cut and the MH was dropped in, a new 8" pipe was ran through the MH and the A-lok's and a fernco stainless steel strongback was installed to connect the new pipe on both sides of the MH. I spoke with Brent at water and he was ok with the pipe staying in as long as they cut the top off and kept the bottom for the flow line. This is not a doghouse MH because the botton of the MH is already in, they will pour the inverts aroud the pipe and cut off the top of the pipe.

Comments: