

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192982
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Electrical Inspection - Commercial	John Borns	Passed	Thursday, March 05, 2020

Comments: OK TO COVER WHEN READY TWO 5/8" x 8' GROUND RODS DRIVEN 6' APART NEAR GEAR LOCATION WITH #4 G.E. C.s TERMINATED AND STUBBED ABOVE GRADE IN PVC CONDUIT.