

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192839
Address: 200 NW CARSON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Ronald Paynter	Partial	Tuesday, March 17, 2020

Informational:
1 Misc Forms were placed and aggregate was present and compacted. Concrete Design is doing the work. They are using KCMMB mix and white cure. RP 3-17-20

Comments: