

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192296
Address: 1901 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Michael Harkins	Failed	Thursday, March 19, 2020

Corrective Action Required:

1	Misc	FAILED EROSION CONTROL INSPECTION
---	------	-----------------------------------

Install and maintain silt fence and erosion control devices. Specifically the rear of the lot needs silt fence installed to contain the mud and silt from running into the field inlet directly behind it. Make corrections to the devices asap to avoid holding up of occupancy.

Comments: