

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20200653  
Address: 787 NE RICE RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Khanh Nguyen	Partial	Friday, March 20, 2020

Partial Correction:	
1      Misc	2 HR FIREWALL: 3RD LAYER-OK

\*UL WALL INFO: 1ST AND 2ND LAYER SCREW @ 24", 3RD LAYER @ 16". 4TH LAYER 12" OC. MIN. LAPPED LAYERS VERTICAL 16" AND HOR. 12"

**Comments:**