

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191668
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Marquelle Williams	Partial	Monday, November 04, 2019

Informational:
1 Misc NOVEMBER 4, 2019

Heartland Heavy Crew are power drilling around existing manhole on Jefferson Street in order to pour concrete on top of Flowable fill and install ring around existing manhole 38-211 to make it flush with grade of the street.

Comments: