

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193693
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Electrical Inspection - Khanh Nguyen Commercial		Failed	Tuesday, March 24, 2020

Corrective Action Required:

1	Misc	-UNDERGROUND PVC RACEWAYS FROM MDP TO SOUTH SIDE OF BUILDING MUST BE BURIED MIN. 2FT DOWN FROM SURFACE
---	------	---

Comments: