

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192670
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Failed	Monday, March 30, 2020

Corrective Action Required:

- | | | |
|---|---|---|
| 1 | M602.2.1 Materials exposed within plenums | PLENUMS. Except as required by Sections 602.2.1.1 through 602.2.1.5, materials within plenums shall be noncombustible or shall have a flame spread index of not more than 25 and a smoke-developed index of not more than 50 when tested in accordance with ASTM E 84. Exceptions: 1. Rigid and flexible ducts and connectors shall conform to Section 603. 2. Duct coverings, linings, tape and connectors shall conform to Sections 603 and 604. 3. This section shall not apply to materials exposed within plenums in one- and two-family dwellings. 4. This section shall not apply to smoke detectors. 5. Combustible materials enclosed in noncombustible raceways or enclosures, approved gypsum board assemblies or enclosed in materials listed and labeled for such application. |
|---|---|---|

Comments: