

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182609
Address: 833 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Wednesday, April 29, 2020

Partial Correction:

1	ELEVATOR 1	OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB AT ELEVATOR SHAFT: 1ST LAYER 1-4, 2nd layer, ceiling 2nd;3rd,4th LOWER ELEVATOR ROOM- CEILING 1ST, 2ND LAYER.
---	------------	--

Comments: