

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193135
Address: 2920 NW AUDUBON LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Ronald Paynter	Partial	Tuesday, May 19, 2020

Informational:

1 Misc

Forms were placed and aggregate was present and compacted. I informed Wilson about broom finish on all sidewalks. Also need a solid coat of white cure. He is using KCMMB mix. RP 5-19-20

Comments: