

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172519
Address: 237 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Michael Harkins	Failed	Tuesday, July 07, 2020

Corrective Action Required:

1	FIRST FLOOR	BLDG # 9 - - OK TO TAPE -
---	-------------	------------------------------

Corrective Action Required:

2	SECOND FLOOR	BLDG # 9 - NORTH END - - REPLACE TYPE X ON CEILING WITH TYPE C - CORRIDOR 2ND FLOOR - SOUTH END - UNIT 207 REPLACE TYPE X ON CEILING WITH TYPE C BEDROOM -
---	--------------	---

Corrective Action Required:

3	THIRD FLOOR	BLDG # 9 - - NORTH END & SOUTH END - - OK TO TAPE -
---	-------------	---

Comments: