

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200509
Address: 1041 NE SAM WALTON LN, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Electrical Inspection - Commercial	Robb Popp	Failed	Thursday, July 16, 2020

Corrective Action Required:

1	Misc	-INSTALL BONDING BUSHING ON NEW METER CAN AND DISCONNECT FOR STEEL NIPPLE BETWEEN THE 2. -PROVIDE OSHA APPROVED ACCESS TO ROOF TOP UNITS
---	------	---

mark.harding@cityofls.net

Comments: