

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20193536  
Address: 1410 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Joe Starlin	Partial	Thursday, July 16, 2020

Informational:  
1      Misc      7-16-20 2:25pm They have the forms set to spec at this time and the aggregate is compacted. They have been told to use a broom Finnish and with white cure sprayed evenly.

**Comments:**