

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202122
Address: 137 NW MACKENZIE DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Michael Harkins	Failed	Monday, August 24, 2020

Corrective Action Required:

1	Misc	- NO CITY STAMP ON PLANS ON SITE - - COLUMN PADS A 30 X 30 PER PLAN - - COLUMN PAD C 42 X 42 PER PLAN - - UFER GARAGE WALL NEAR WATER HEATER - - 2 DECK PIERS POURED WITH DRILLED PIERS (3RD Party)
---	------	--

Comments: