

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201232
Address: 1512 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, September 30, 2020

Corrective Action Required:

1	Misc	- Gas piping incomplete - Gas pressure at 0 psi, must maintain 10 psi for 15 minutes
---	------	---

Comments: