



September 23, 2020

Mike Stegner  
128 NW McKenzie  
Lee's Summit, MO


Re: Wall Inspection

Dear Mike,

As requested, Aspen has investigated the construction of the retaining wall for the 128 NW McKenzie project. The inspection occurred on 9-23-2020. Geogrid lengths were measured at 5' and spacing between blocks were adequate. The wall construction appears to meet standard industry practices.

If you have any questions, please contact our office.

Sincerely,

  
Steve Marion, PE 9/24/2020

