

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20201507  
Address: 1840 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Service Inspection - Residential</b>	John Morris	Failed	Tuesday, October 27, 2020

Corrective Action Required:

1	Misc	- Complete gas line install at fireplace - Gas line bond required
---	------	--

Pressurize system for test after gas line installation completed

**Comments:**