CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201448

Address: 1524 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Tuesday, October 27,

Residential 2020

Corrective Action Required:

1 Misc -Seal all top plate penetrations - basement

-EC#2 per plans

-Anchor all columns to floor

Comments: