

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193513
Address: 1508 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Patrick Schonfeldt	Failed	Thursday, December 31, 2020

Corrective Action Required:

1	Misc	-Splash block at sump pump discharge location, minimum 36" from foundation -Seal all penetrations in siding, seal along top of meter can and AC disconnect -make water meter lid to grade, must maintain 14"-18" distance between top of meter and lid
---	------	--

Comments: