

RESIDENTIAL ENGINEERING SERVICES

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector			ction Date	Time	Time	
Derek Perez		24	FEB '21	1425	1425	
Address City		Permi	it#	Owner/Builder	Owner/Builder	
2042 NW O'Brian Rd	Lee's Summit		RES20210156	Summit Homes		
Inspection Type		Subdi	Subdivision		Lot#	
Footing		W	Woodside Ridge		70	
Site Conditions (all mus	comply if applicable)	Sla	ıb (Basement or Gar	age As Marke	d <u>)</u>	
 ☑ Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). ☑ Soils – bearing capacity as determined by: ☐ Bearing on undisturbed soil @ 2000 psf ☑ Per engineer report (comment or attach report) 			Formed & Reinforced Per City Approved Dwgs Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns			
Cold weather protection		Fo	<u>Footings</u>			
Foundation Wall Elements Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments)			Reinforced per city approved plans or engineer report Deck/porch/balcony footings Footing – width, depth and location per approved plans and or engineer report Solid jumps Frost depth (min. 36 inches) Column pads – basement Column/pad at garage structural slab Ufer Ground attachment rod provided led Piers (refer to footings for deck piers) Pier foundation per approved plan Size: Depth: Bearing:			
Retaining walls (for mult clarify which walls are be comments) Installation per approved process.		1				
specifications. Footings re	lation of reinforcement are in est on AB3 mat per RES specificed in center right of north (re	icatio	ons. Footings are appro			

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed: Date:

B 24 FEB '21

