

RESIDENTIAL ENGINEERING SERVICES

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector		Inspection Date		Time	
Derek Perez		05 FEB '21		0930	
Address	City	Permi	t #	Owner/Builder	
102 NW Joshua Dr	Lee's Summit	PRRES20204445		Summit Homes	
Inspection Type		Subdivision		ı	Lot #
Footing		Woodside Ridge			61
Site Conditions (all must comply if applicable)		Slab (Basement or Garage As Marked)			
 ☑ Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). ☑ Soils – bearing capacity as determined by: ☐ Bearing on undisturbed soil @ 1,500 psf ☑ Per engineer report (comment or attach report) ☐ Cold weather protection 			Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab		
Foundation Wall Elements Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments) Retaining walls (for multiple walls on the plot plan clarify which walls are being inspected in the comments)		OOOOOO Dri	Reinforced per city approved plans or engineer report Deck/porch/balcony footings Footing — width, depth and location per approved plans at or engineer report Solid jumps Frost depth (min. 36 inches) Column pads — basement Column/pad at garage structural slab Ufer Ground attachment rod provided Iled Piers (refer to footings for deck piers) Pier foundation per approved plan Size: Depth: Bearing:		
Installation per approved plan Comments:	-				
Concrete forms and installat specifications. Footings rest concrete. Ufer rod is located	on AB3 mat per RES specifi	catio	ns. Footings are approv		

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed: Date:

B 05 FEB '21

