

RESIDENTIAL ENGINEERING SERVICES

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector		Inspection Date		Time		
Address	City	Perm	nit#	Owner/Builder		
Inspection Type		Subd	ivision		Lot#	
Site Conditions (all must	comply if applicable)	Sla	ab (Basement or Gar	age As Mark	ked)	
 □ Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). □ Soils – bearing capacity as determined by: □ Bearing on undisturbed soil @ 1,500 psf □ Per engineer report (comment or attach report) 			Formed & Reinforced Per City Approved Dwgs Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns			
□ Cold weather protection		Fo	otings			
Foundation Wall Elements Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments)			 Deck/porch/balcony footings Footing – width, depth and location per approved plans and/or engineer report Solid jumps Frost depth (min. 36 inches) Column pads – basement Column/pad at garage structural slab 			
			Pier foundation per app Size: Depth:			
Retaining walls (for multip clarify which walls are bein comments) Installation per approved plate comments:	ole walls on the plot plan ng inspected in the		Bearing:			
This is to certify that I, or qualified indiv direction, inspected and/ or tested the a accordance with the applicable City app codes and engineering details. The wor of my knowledge was found to be in sul approved plans and specifications.	above checked items in roved building and site plans, k is complete and to the best				OF MISSOCKER	

Signed: Date:



