

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204525
Address: 111 NW GRADY CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Failed	Wednesday, July 07, 2021

Informational:	
1 Misc	Forms were placed and aggregate was present and compacted. RP 7-7-21
Corrective Action Required:	
2 Misc	White cure not applied after finishing. Needs to remove and replace sidewalk. RP 7-7-21

Comments: