

EVERSTEAD

600 SW JEFFERSON ST, SUITE 300 LEE'S SUMMIT, MISSOURI 64063 (816) 399 -4901

Inspector		Inspection Date		Time	
Address	City	Perm	nit#	Owner/Builder	
Inspection Type		Subdivision			Lot#
Site Conditions (all must comply if applicable) Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). Soils – bearing capacity as determined by: Bearing on undisturbed soil @ 1,500 psf		Sla	Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab		
Per engineer report (comment or attach report)		pads for columns			
□ Cold weather protection		Fo	otings		
Wall forms centered on footings Wall thickness as specified on approved plans Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. Ufer Ground attachment rod left exposed (Give approx. location in comments) Retaining walls (for multiple walls on the plot plan clarify which walls are being inspected in the comments)			 Deck/porch/balcony footings Footing – width, depth and location per approved plans and or engineer report Solid jumps Frost depth (min. 36 inches) Column pads – basement Column/pad at garage structural slab Ufer Ground attachment rod provided Drilled Piers (refer to footings for deck piers) 		
☐ Installation per approved pla	ns				
This is to certify that I, or qualified individirection, inspected and/ or tested the a accordance with the applicable City approaches and engineering details. The work of my knowledge was found to be in sub approved plans and specifications.	bove checked items in oved building and site plans, as complete and to the best			R. B.	F MISSOCKE

Date:

BILL

Signed: