

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203873
Address: 1916 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Nick Lightner	Passed	Wednesday, August 04, 2021

Informational:
1 Misc 7/27/21 14:25 - Crew is carrying the correct % throughout the drive for the sidewalk. Drive is the correct depth and has the correct depth of rock. Curb is also being poured and is correct.

Informational:
2 Misc 8/4/21 13:50 - Drive is installed correct with expansion joints on the easement and curb line, correct % throughout the sidewalk is placed.

Comments: